Name of work :- Construction of cc drain Marammadevi Temple sorrounding via pheonix school sorroundings and other cross roads in Bagalagunte ward No 14

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	Earth work excavation by manual means for roads , drains & similar works in ordinary soil involving ,excavated surface levelled &neatly dressed , the disposed earth to be levelled after breaking of clods complete as per specifications.						
	1st cross Vijaya Lakshmi Badavane						
	LHS	1	25.50	1.00	0.90	22.95	
	RHS	1	25.50	1.00	0.90	22.95	
	1st A cross						
	LHS	1	30.00	1.00	0.90	27.00	
		1	10.30	1.00	0.90	9.27	
		1	3.40	1.00	0.90	3.06	
	RHS	1	30.00	1.00	0.90	27.00	
		1	12.60	1.00	0.90	11.34	
	2 nd cross						
	LHS	1	19.80	1.00	0.90	17.82	
	RHS	1	25.80	1.00	0.90	23.22	
	2 nd A cross						
	LHS	1	30.00	1.00	0.90	27.00	
		1	17.00	1.00	0.90	15.30	
	Back	1	18.50	1.00	0.90	16.65	
	3 rd A cross			1.00			
	LHS	1	30.00	1.00	0.90	27.00	
		1	10.50	1.00	0.90	9.45	
		1	12.40	1.00	0.90	11.16	
		1	2.20	1.00	0.90	1.98	
	RHS	1	30.00	1.00	0.90	27.00	
		1	10.50	1.00	0.90	9.45	
		1	18.00	1.00	0.90	16.20	
		1	30.00	1.00	0.90	27.00	
		1	1.60	1.00	0.90	1.44	
		1	19.30	1.00	0.90	17.37	
		1	22.20	1.00	0.90	19.98	
		1	7.00	1.00	0.90	6.30	
	4th A Cross	1	22.50	1.00	0.90	20.25	
	Dodda Maranna layout						
	LHS	1	30.00	0.80	0.90	21.60	
		1	2.90	0.80	0.90	2.09	

ಕಿರಿಯ ಅಭಿಯಂತರರು ಬಿಬಿಎಂಪಿ
ಶ್ರೀ. ಮಾದೇಶ್ವರ ಬಡಾವಣೆ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಪಿ.ಪಿ.ಎಂ.ಸಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

		1	19.30	0.80	0.90	13.90	
		1	27.00	0.80	0.90	19.44	
	RHS	1	29.00	0.80	0.90	20.88	
Pheonix School Road		1	29.50	0.80	0.90	21.24	
	RHS	1	30.00	1.00	1.00	30.00	
Culvert Near Pheonix School		1	10.00	1.00	1.00	10.00	
Spoorthi school Road		1	16.70	1.80	1.30	39.08	
	LHS	1	30.00	1.10	0.90	29.70	
Culvert Near Spoorthi School		1	20.00	1.10	0.90	19.80	
		1	5.30	1.50	1.00	7.95	
DRAIN - Backside Road of Corporation Bank		1	22.00	1.00	1.00	22.00	
				Present Quantity		675.81	Cum
				Payable Qtty		642.40	Cum

10/07/2024

Assistant Engineer
Ward NO-14
BBMP Bangalore

01/07/2024

Assistant Executive Engineer
Dasarahalli Sub division
BBMP Bangalore

Scanned by CamScanner

ne of work :- Construction of cc drain Marammadevi Temple sorrounding via pheonix school sorroundings and other cross roads in Bagalagunte ward No 14

tem No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	Pre measurement recorded on:						
2	Earth work excavation by manual means for roads , drains & similar works in ordinary soil involving ,excavated surface levelled &neatly dressed , the disposed earth to be levelled after breaking of clods complete as per specifications.						
	Desilting of Drain						
	Manjunatha nagara main road						
	LHS	1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
	RHS	1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
	Cross Roads						
	LHS	1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	7.00	0.60	0.45	1.89	
	RHS	1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	
		1	30.00	0.60	0.45	8.10	

ಕಿರಿಯ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಪಶ್ಚಿಮ ವಲಯ ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಪಿ.ಐ.ಬಿ
ಬೆಂಗಳೂರು-560073.

Scanned by CamScanner

of work :- Construction of cc drain Marammadevi Temple sorrounding via pheonix school sorroundings and other cross roads in Bagalagunte ward No 14

Pre measurement recorded on:

	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
3	Providing and laying in position plain cement concrete of mix 1:4:8 with opc cement @ 180kgs with 40 mm and down size grded granite metal course aggregates at 0.85 cum and fine aggregates at0.57 cum machine mixed concrete laid in layers not exceeding 15 cms thick well compected in foundation including cost of all materials ,labour ,HOM of machineries etc complete as per specifications,							
	1st cross Vijaya Lakshmi Badavane							
		LHS	1	25.50	1.00	0.15	3.83	
	1st A cross	RHS	1	25.50	1.00	0.15	3.83	
						0.15		
		LHS	1	30.00	1.00	0.15	4.50	
			1	10.30	1.00	0.15	1.55	
			1	3.40	1.00	0.15	0.51	
		RHS	1	30.00	1.00	0.15	4.50	
	2 nd cross		1	12.60	1.00	0.15	1.89	
						0.15		
		LHS	1	19.80	1.00	0.15	2.97	
	2 nd A cross	RHS	1	25.80	1.00	0.15	3.87	
						0.15		
		LHS	1	30.00	1.00	0.15	4.50	
			1	17.00	1.00	0.15	2.55	
		Back	1	18.50	1.00	0.15	2.78	
	3 rd A cross					0.15		
		LHS	1	30.00	1.00	0.15	4.50	
			1	10.50	1.00	0.15	1.58	
			1	12.40	1.00	0.15	1.86	
			1	2.20	1.00	0.15	0.33	
		RHS	1	30.00	1.00	0.15	4.50	
			1	10.50	1.00	0.15	1.58	
			1	18.00	1.00	0.15	2.70	
			1	30.00	1.00	0.15	4.50	
			1	1.60	1.00	0.15	0.24	
			1	19.30	1.00	0.15	2.90	
			1	22.20	1.00	0.15	3.33	
			1	7.00	1.00	0.15	1.05	
	4th A Cross		1	22.50	1.00	0.15	3.38	
	Dodda Maranna layout							
		LHS	1	30.00	0.90	0.15	4.05	
			1	2.90	0.90	0.15	0.39	
			1	19.30	0.90	0.15	2.61	
			1	27.00	0.90	0.15	3.65	
		RHS	1	29.00	0.90	0.15	3.92	
			1	29.50	0.90	0.15	3.98	

Scanned by CamScanner

Culvert						
Pheonix School Road	1	5.30	1.30	0.15	1.03	
RHS	1	30.00	1.00	0.15	4.50	
	1	10.00	1.00	0.15	1.50	
Culvert	1	16.70	1.60	0.15	4.01	
Spoorthi school Road						
LHS	1	30.00	1.00	0.15	4.50	
	1	20.00	1.00	0.15	3.00	
Culvert Near Spoorthi School						
	1	5.30	1.30	0.15	1.03	
Backside Road of Corporation Bank	1	22.00	1.00	0.15	3.30	
			Present Qtty		111.15	
			Payable Qtty		96.36	Cum

19/06/2024
06/07/2024
to
08.07.2024

Assistant Engineer
Ward NO-14
BBMP Bangalore

Assistant Executive Engineer
Dasara halli Sub division
BBMP Bangalore

Scanned by CamScanner

me of work :- Construction of cc drain Marammadevi Temple sorrounding via pheonix school sorroundings and other cross roads in Bagalagunte ward No 14

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
4	KSRB 4.2.7: Providing and laying in position plain / reinforced cement concrete for side drains using M 20 nominal mix concrete with OPC cement @ 300 kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.43cum, machine mixed concrete well compacted for wall and bottom including centering and shuttering cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.						
	For Raft						
	1st cross Vijaya Lakshmi Badavane						
	LHS	1	25.50	1.00	0.15	3.83	
	RHS	1	25.50	1.00	0.15	3.83	
	1st A cross						
	LHS	1	30.00	1.00	0.15	4.50	
		1	10.30	1.00	0.15	1.55	
		1	3.40	1.00	0.15	0.51	
	RHS	1	30.00	1.00	0.15	4.50	
		1	12.60	1.00	0.15	1.89	
	2 nd cross						
	LHS	1	25.80	1.00	0.15	3.87	
	RHS	1	19.80	1.00	0.15	2.97	
	2 nd A cross						
	LHS	1	30.00	1.00	0.15	4.50	
		1	17.00	1.00	0.15	2.55	
	Back	1	18.50	1.00	0.15	2.78	
	3 rd A cross						
	LHS	1	30.00	1.00	0.15	4.50	
		1	10.50	1.00	0.15	1.58	
		1	12.40	1.00	0.15	1.86	
		1	2.20	1.00	0.15	0.33	
	RHS	1	30.00	1.00	0.15	4.50	
		1	10.50	1.00	0.15	1.58	
		1	18.00	1.00	0.15	2.70	
		1	30.00	1.00	0.15	4.50	
		1	1.60	1.00	0.15	0.24	
		1	19.30	1.00	0.15	2.90	
		1	22.20	1.00	0.15	3.33	
		1	7.00	1.00	0.15	1.05	
	4 th Cross	1	22.50	1.00	0.15	3.38	
	Pheonix School Road						
	RHS	1	30.00	1.00	0.15	4.50	
		1	10.00	1.00	0.15	1.50	
	Culvert Near Pheonix School	1	16.70	1.60	0.30	8.02	
	Dodda Maranna layout						
	LHS	1	30.00	0.80	0.15	3.60	
		1	2.90	0.80	0.15	0.35	

Scanned by CamScanner

		1	19.30	0.80	0.15	2.32	
	RHS	1	27.00	0.80	0.15	3.24	
	Cross road	1	29.00	0.80	0.15	3.48	
Spoorthi school Road		1	29.50	0.80	0.15	3.54	
	LHS	1	30.00	1.00	0.15	4.50	
Culvert Near Spoorthi School		1	24.50	1.00	0.15	3.68	
		1	5.30	1.30	0.15	1.03	
Backside Road of Corporation Bank		1	22.00	1.00	0.15	3.30	
For Side wall							
1st cross Vijaya Lakshmi Badavane							
	LHS	2	25.50	0.15	0.60	4.59	
1st A cross	RHS	2	25.50	0.15	0.60	4.59	
	LHS	2	30.00	0.15	0.65	5.85	
		2	10.30	0.15	0.60	1.85	
		2	3.40	0.15	0.60	0.61	
	RHS	2	30.00	0.15	0.60	5.40	
2 nd cross		2	12.60	0.15	0.60	2.27	
	LHS	2	25.80	0.15	0.50	3.87	
2 nd A cross	RHS	2	19.80	0.15	0.75	4.46	
	LHS	2	30.00	0.15	0.60	5.40	
		2	17.00	0.15	0.60	3.06	
	Back	2	18.50	0.15	0.65	3.61	
3 rd A cross							
	LHS	2	30.00	0.15	0.60	5.40	
		2	10.50	0.15	0.60	1.89	
		2	12.40	0.15	0.60	2.23	
		2	2.20	0.15	0.60	0.40	
	RHS	2	30.00	0.15	0.60	5.40	
		2	10.50	0.15	0.60	1.89	
		2	18.00	0.15	0.50	2.70	
		2	30.00	0.15	0.50	4.50	
		2	1.60	0.15	0.30	0.14	
		2	19.30	0.15	0.75	4.34	
		2	22.20	0.15	0.75	5.00	
		2	7.00	0.15	0.60	1.26	
	Cross	2	22.50	0.15	0.60	4.05	
Pheonix School Road							
	RHS	2	30.00	0.15	0.85	7.65	
		2	10.00	0.15	0.85	2.55	
Culvert Near Pheonix School		2	16.70	0.30	1.10	11.02	
		2	16.70	1.60	0.25	6.68	
Dodda Maranna layout							
	LHS	2	30.00	0.15	0.60	5.40	
		2	2.90	0.15	0.60	0.52	

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.

Scanned by CamScanner

Speerthi school Road	RHS	2	59.30	0.15	0.80	3.47	
		2	27.00	0.15	0.80	4.46	
		2	29.00	0.15	0.80	5.22	
		2	29.50	0.15	0.80	5.31	
Culvert Near Speerthi School	LHS	2	80.00	0.15	0.65	3.83	
		2	24.50	0.15	0.65	4.78	
Culvert near 2 nd Cross Bhuvaneshwari nagara 9th main Road	For RCC Deck	2	5.30	0.30	0.60	1.91	
		1	5.30	1.20	0.25	1.59	
		1	6.00	1.20	0.25	1.80	
Backside Road of Corporation Bank		2	22.00	0.15	0.60	3.96	
						270.07	Cum
				Payable Quantity		262.80	Cum

Assistant Engineer
Ward NO-14
BBMP Bangalore

08/03/2021
to
28/03/2021
09/08/2021

Assistant Executive Engineer
Ward No.
BBMP Bangalore

Scanned by CamScanner

e of work :- Construction of cc drain Marammadevi Temple sorrounding via pheonix school

Pre measurement recorded on:

	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
6	Providing and Removing Centering , Shuttering and strutting ,propping ,etc and removel of form work for vertical surface such as walls at any thickness including attached pilasters buttresses plinth cill and string courses cost of all materials labours complete as per specifications							
	For Side wall							
	1st cross Vijaya Lakshmi Badavane							
		LHS	4	25.50		0.75	76.50	
		RHS	4	25.50		0.75	76.50	
	1st A cross							
		LHS	4	30.00		0.75	90.00	
			4	10.30		0.75	30.90	
			4	3.40		0.75	10.20	
		RHS	4	30.00		0.75	90.00	
			4	12.60		0.75	37.80	
	2 nd cross							
		LHS	4	25.80		0.75	77.40	
			4	19.80		0.90	71.28	
	2 nd A cross							
		LHS	4	30.00		0.75	90.00	
			4	17.00		0.75	51.00	
		Back	4	18.50		0.75	55.50	
	3 rd A cross							
		LHS	4	30.00		0.75	90.00	
			4	10.50		0.75	31.50	
			4	12.40		0.75	37.20	
			4	2.20		0.75	6.60	
		RHS	4	30.00		0.75	90.00	
			4	1.60		0.75	4.80	
			4	19.30		0.90	69.48	
			4	22.20		0.90	79.92	
			4	7.00		0.90	25.20	
		4 th A Cross	4	22.50		0.75	67.50	
	Pheonix School Road							
		RHS	4	30.00		1.00	120.00	
			4	10.00		1.00	40.00	
			4	16.70		1.20	80.16	
		For raft	4	16.70		0.30	20.04	
		For Culvert slab	56	1.60		0.30	26.88	
		sides	56	0.60		0.30	10.08	
	Dodda Maranna layout							
		LHS	4	30.00		0.75	90.00	
			4	2.90		0.75	8.70	
			4	19.30		0.75	57.90	
			4	27.00		0.75	81.00	
		RHS	4	29.00		0.75	87.00	
			4	29.50		0.75	88.50	
		Spoorthi school Road						

ಶಿವಾಜಿ ಕುಮಾರ್ ಪುಟಿಲೆ ಬಿಳಿಯಂತರಪು
ಪಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಪಾಲಿಕೆಯುಂಟೆ, ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner

	LHS	4	30.00		0.75	90.00	
		4	20.00		0.75	60.00	
	Culvert						
		4	5.30		0.75	15.90	
	For Raft	4	5.30		0.15	3.18	
	For Culvert slab	16	1.20		0.30	5.76	
	Sides	16	0.60		0.30	2.88	
	Corporation Bank back side cross road						
	drain	4	22.00		0.75	66.00	
	Culvert near 2nd cross Bhuvaneshwarinagara						
	For Culvert slab	20	1.20		0.30	7.20	
		20	0.60		0.30	3.60	
		4	6.00		0.30	7.20	
					Present Quantity	2231.26	Sqm
					Payable Quantity	2231.26	Sqm

Assistant Engineer
Ward NO-14
BBMP Bangalore

26/07/2021
to
07/08/2021

Assistant Executive Engineer
Dasarahalli Sub Division
BBMP Bangalore

Scanned by CamScanner

Name of work :- Construction of cc drain Marammadevi Temple sorrounding via pheonix school

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
7	Providing and fixing precast covering Slab made out of CC 1:2:4 10 cm thick and finishing cutting ,including form work ,curing ,including cost of materials ,labour ,hire charges of machinary ,loading un loading , lead and lift charges transportation charges etc complete as per specifications						
	For Side wall						
	1st cross From Manjunatha Nagara Road						
	LHS	1	18.00	0.90		16.20	
	RHS	1	17.40	0.90		15.66	
	1st A cross From Manjunatha Nagara Road					0.00	
	LHS	1	24.00	0.90		21.60	
	RHS	1	24.00	0.90		21.60	
	2 nd cross From Manjunatha Nagara Road					0.00	
	LHS	1	18.00	0.90		16.20	
	RHS	1	15.00	0.90		13.50	
	2 nd A cross From Manjunatha Nagara Road					0.00	
	LHS	1	32.40	0.90		29.16	
	3 rd A cross From Manjunatha Nagara Road					0.00	
	LHS	1	42.00	0.90		37.80	
	RHS	1	18.00	0.90		16.20	
		1	43.20	0.75		32.40	
	LHS	1	22.8	0.75		17.10	
4 th A cross	RHS	1	9.60	0.75		7.20	
Pheonix School Road	RHS	1	37.80	0.90		34.02	
Maramma Temple to Munikonappa layout road							
	LHS	1	48.00	0.75		36.00	
	RHS	1	61.80	0.75		46.35	
	Spoorthi school Road	1					
	LHS	1	30.00	0.90		27.00	
		1	8.40	0.90		7.56	
	coconut garden layout	3	30.00	0.90		81.00	
		1	2.00	0.90		1.80	
	Manjunatha Nagara cross Roads	1	30.00	0.90		27.00	
		1	22.50	0.90		20.25	
					Present Quantity	525.60	Sqm
					Payable Quantity	**525.60**	Sqm

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057

06/09/2021

Assistant Engineer
Ward NO-14
BBMP Bangalore

Asst. Executive Engineer
Dasara halli sub division
BBMP Bangalore

Scanned by CamScanner

Name of work : Construction of 20 Beds Dharmambika Pongala accomodation Pongala accomodation at BBMP Sarjapur

Per measurement recorded on

Sl No	Description of Item	No	Length	Breadth	Depth	Qty	Unit
8	Loading and unloading charges of Grus Rubble/Grus aggregate/ Sand/ Coarse Sand/ Fine Sand/ M Sand etc., Placing them in trading units, trading with iron rim tyres, dumping, raising the same to required lifts including cost of leakage and clean up complete as per specifications.						
	Quantity vide Item No 1					642.40	Cum

Assistant Engineer
Ward NO. 14
BBMP Bangalore

Assistant Executive Engineer
Dharmambika Accomodation
BBMP Sarjapur